Project Progress Weekly Report

✓ *Team Flame Guard* (Week 11 – Nov. 11th)

Current Week Status	Next Week Plan
-Held two team meetings . Sat: check-in, slides & speakers allocated – 11/07 (All) . Sun: reviewed every slide, slides done – 11/08 (All) **-Wrote the project proposal** . Proposal document – 11/06 (Pushkal) . Proposal PDF uploaded to GitHub – 11/09 (Pushkal) . Presentation slides submitted – 11/09 (Pushkal) **-Built first W19 network in Packet Tracer** . Network + floor plans done – 11/09 (Pushkal) - Router → core switch → WLC + servers - 1F/2F switches, ceiling hubs, 10 APs, PCs - Smoke detector + siren in all 13 offices - Devices placed at surveyed positions - issue: network closet not visited yet **-Finished 3D model of W19** . 373 surveyed items placed – 11/05 (Pushkal) . Offline walkthrough editor – 11/07 (Pushkal)	**- Present project proposal** . Proposal presentation – 11/11 (All) . Get feedback from professor – 11/11 (All) **- Finish W19 investigation** . Visit network closet with IT office – 11/18 (Sadat) . Speed tests, busy vs. quiet times – 11/18 (Emon) . Confirm 2F APs & locations – 11/18 (Islam, Emon) **- Improve network design (Packet Tracer)** . Update .pkt to real as-is network – 11/18 (Pushkal) . VLAN + IP addressing plan – 11/18 (Sadat) - 10 Staff · 20 Labs · 30 Wi-Fi · 40 Fire IoT - 50 Security · 99 Mgmt . Wireless controller + Wi-Fi setup – 11/18 (Emon) **- Test the fire alarm chain** . Detector → siren in 1 office – 11/18 (Islam, Hassan)